

TSP Calibration, Inc.

3501 US Hwy 90 E Broussard, LA 70518
Phone: (337) 236-6078 Email: taichi@tspndt.com

Certificate of Calibration

Certificate No TSP-08112025-005

Gage ID PEA-14669 Gage S/N 14669 Description A/C Yoke Operating Procedure: OP-115 Unit of Meas. lbs Manufacturer Magnaflux Cal. Date 8/11/2025 Next Due 2/11/2026 Cal. Freq. 6.00 Months Location Lab	Environmental Conditions Temperature 68 +/- 2 deg F Humidity 20-55% Approved Yes Customer Info. Peak NDT
--	---

Certification Statement

TSP Calibration, Inc. calibration systems complies with the requirements of ISO 9001:2015. The equipment that is certified by this certificate has been calibrated by standards that have accuracy which is traceable to standards of the National Institute of Standards and Technology.

Findings

AS FOUND: PASSED AS LEFT: PASSED

A/C Yoke picked up and held required 10 lb. test weight for calibration.

Calibrated test weight serial no. 2253 was used for this calibration.

Test weight calibration is due on 4/13/2026.

Test weight is traceable to NIST by the following numbers: LA22-255, LA22-256, LA22-257

Calibrated By Taichi Daimo

Signature

Date: 8/11/2025**APPROVED***By Kayla Myers at 12:01 pm, Aug 11, 2025*