TSP Calibration, Inc.

1110 S. FM 1788 Suite 38 Midland, TX 79706 Phone: (432) 296-4992 Email: Chad@tspndt.com

Certificate of Calibration

Certificate No TSPW-03192025-008

Gage ID PEA-N3560 Gage S/N N3560

Description AC Yoke

Operating OP-115

Unit of Meas. pounds

Manufacturer Magnaflux

Cal. Date 3/19/2025 Next Due 9/19/2025

Cal. Freq. 6.00 Months

Location Lab

Environmental Conditions

Temperature 68 Deg F +/- 2 Humidity 35-55%

Approved Yes

Customer Info. Peak NDT Solutions

Certification Statement

TSP Calibration, Inc. calibration systems complies with the requirements of ISO 9001:2015. The equipment that is certified by this certificate has been calibrated by standards that have accuracy which is traceable to standards of the National Institute of Standards and Technology.

Findings

SO 14050 Job 13175

AS FOUND: PASSED AS LEFT: PASSED

A/C Yoke picked up and held required 10 lb. test weight for calibration. Calibrated test weight serial no. 3452 was used for this calibration.

Test weight calibration is due on 8/8/2025

Test weight is traceable to NIST by the following numbers: Doc# 154781

Calibrated By Chad Adams

Signature

Date:

3/19/2025

APPROVED

By Kayla Myers at 5:15 pm, Mar 24, 2025